

# METROLOGY CALIBRATION PROTOCOL & FIELD VERIFICATION FORM

## STANDARD CALIBRATION PROTOCOL FOR VACUUM GAUGES, CONTROLLERS & TURBOMOLECULAR PUMP SYSTEMS

|                      |                             |                        |                             |
|----------------------|-----------------------------|------------------------|-----------------------------|
| Document ID:         | CAL-TMP-2020-015            | Effective Date:        | September 14, 2020          |
| Form Number:         | CAL-VAC-F03 (Rev 2.1)       | Recalibration Due:     | September 14, 2021 (12 Mo)  |
| Technician Name:     | Kadeem Manning              | Technician Title:      | Tier II Facility Technician |
| Facility Location:   | High Vacuum Metrology Bay 4 | Traceability Standard: | DAkKS / PTB / ISO 17025     |
| Ambient Temperature: | 22.0°C ± 1.0°C              | Relative Humidity:     | 45% ± 5% RH                 |

### 1. Purpose, Scope & Metrology Traceability

This standard calibration protocol defines the mandatory technical procedures for testing, adjusting, and certifying vacuum measuring instruments, active transducers, ionization gauges, and turbomolecular pump drive controllers. All calibration procedures performed under this protocol by **Kadeem Manning (Tier II Facility Technician)** must strictly adhere to ISO 17025 and ISO 3567 metrology standards. The reference calibration vacuum rig (Leybold CS3/CS7) utilizes reference standard gauges directly traceable to national standards (DAkKS / PTB).

### 2. Equipment Under Test (EUT) Identification Log

| Item # | Equipment Description            | Manufacturer & Model        | Serial Number | Location / Rig           |
|--------|----------------------------------|-----------------------------|---------------|--------------------------|
| EUT-1  | Capacitance Diaphragm Gauge      | Leybold CERA-VAC CTR 100 N  | SN-481920-C   | Chamber A - Process Line |
| EUT-2  | Thermal Conductivity (Pirani)    | Leybold THERMOVAC TTR 101   | SN-391029-P   | Foreline Manifold        |
| EUT-3  | Cold Cathode Transmitter         | Leybold PENNINGVAC PTR 90 N | SN-772019-K   | High Vacuum Chamber B    |
| EUT-4  | TMP Frequency Converter          | TURBOVAC MAG DRIVE iM       | SN-882011-M   | Pump Bay 4 - Turbo #2    |
| EUT-5  | Calibrated Helium Reference Leak | Leybold TL 6 Capillary Leak | SN-102948-L   | Leak Detector Standard   |

### 3. Calibration Protocols & Field Data Verification

#### 3.1 Capacitance Diaphragm Gauge (Leybold CERA-VAC CTR 100 N)

**Zero-Point Adjustment Procedure:** Evacuate reference chamber to  $p < 1.0 \times 10^{-10}$  Torr (using TMP system). Allow CTR 100 N sensor head to reach thermal equilibrium at 45°C internal cell temperature. Adjust zero potentiometer or digital offset until output signal equals exactly 0.000 V DC (0.00% FS). Verify 4-decade linear voltage response (0 to 10 V DC).

| Nominal Reference Pressure            | Ref. Voltage (V) | Indicated Voltage (V) | Calculated Pressure          | Error (%) | Spec Limit | Status   |
|---------------------------------------|------------------|-----------------------|------------------------------|-----------|------------|----------|
| $p < 1.0 \times 10^{-10}$ Torr (Zero) | 0.000 V          | 0.001 V               | $< 1.0 \times 10^{-10}$ Torr | +0.01%    | ±0.05% FS  | PASS [X] |
| $1.00 \times 10^{-2}$ Torr (10% FS)   | 1.000 V          | 1.002 V               | $1.002 \times 10^{-2}$ Torr  | +0.20%    | ±0.25% RD  | PASS [X] |
| $1.00 \times 10^{-1}$ Torr (50% FS)   | 5.000 V          | 4.998 V               | $9.996 \times 10^{-2}$ Torr  | -0.04%    | ±0.25% RD  | PASS [X] |
| $1.00 \times 10^0$ Torr (100% FS)     | 10.000 V         | 10.001 V              | $1.000 \times 10^0$ Torr     | +0.01%    | ±0.25% RD  | PASS [X] |

#### 3.2 Thermal Conductivity (Pirani) & Cold Cathode Combination Transducers

**Calibration Procedure (TTR 101 & PTR 90 N):** 1. Perform high-vacuum zero adjustment at  $p < 1.0 \times 10^{-10}$  mbar (Pirani) and  $p < 1.0 \times 10^{-10}$  mbar (Cold Cathode). 2. Verify MEMS-Pirani to Cold Cathode sensor handoff transition at approximately  $5.0 \times 10^{-3}$  mbar. 3. Adjust atmospheric span setting at 1000 mbar ± 10 mbar ambient dry air/N<sub>2</sub> pressure.

| Sensor / Gauge Type        | Test Point / Pressure | Reference Standard             | Indicated Readout           | Output Signal (V) | Tolerance | Status   |
|----------------------------|-----------------------|--------------------------------|-----------------------------|-------------------|-----------|----------|
| THERMOVAC TTR 101 (Pirani) | Atmospheric Span      | 1013 mbar (Barometer)          | 1012 mbar                   | 8.52 V DC         | ±15% RD   | PASS [X] |
| THERMOVAC TTR 101 (Pirani) | Zero Point            | $p < 1.0 \times 10^{-10}$ mbar | $1.2 \times 10^{-3}$ mbar   | 1.90 V DC         | ±10% RD   | PASS [X] |
| PENNINGVAC PTR 90 N        | Handoff Transition    | $5.0 \times 10^{-3}$ mbar      | $4.8 \times 10^{-3}$ mbar   | 4.12 V DC         | ±15% RD   | PASS [X] |
| PENNINGVAC PTR 90 N        | High Vacuum Point     | $1.0 \times 10^{-10}$ mbar     | $1.05 \times 10^{-10}$ mbar | 6.02 V DC         | ±30% RD   | PASS [X] |

### 3.3 Turbomolecular Pump Controller & Magnetic Bearing Zero-Offset Test

**TURBOVAC MAG DRIVE iM Frequency Converter Verification:** Inject reference frequency command signal and measure output drive frequency, acceleration current, and motor phase balance. For active magnetic bearing pumps (MAG series), execute 5-axis position sensor zero-offset calibration (X1, Y1, X2, Y2, Z) with rotor at standstill.

| Parameter / Calibration Point   | Target Spec Value        | Measured Value | Calculated Error | Acceptance Criteria | Status   |
|---------------------------------|--------------------------|----------------|------------------|---------------------|----------|
| Output Drive Frequency (Ramp)   | 1,200 Hz (72,000 RPM)    | 1,200.1 Hz     | +0.01%           | ±0.1 Hz             | PASS [X] |
| Full-Speed Drive Current (Idle) | < 1.20 A (Normal Vacuum) | 0.82 A         | N/A              | < 1.20 A            | PASS [X] |
| Radial Bearing Offset (X1/Y1)   | 0.000 mm ± 0.002 mm      | 0.0003 mm      | N/A              | ±0.002 mm           | PASS [X] |
| Radial Bearing Offset (X2/Y2)   | 0.000 mm ± 0.002 mm      | -0.0004 mm     | N/A              | ±0.002 mm           | PASS [X] |
| Axial Bearing Offset (Z-Axis)   | 0.000 mm ± 0.003 mm      | +0.0008 mm     | N/A              | ±0.003 mm           | PASS [X] |
| Over-Temperature Cutoff Test    | 60°C Bearing Housing     | 60.2°C Trip    | +0.33%           | 58.0°C - 62.0°C     | PASS [X] |

### 4. Helium Mass Spectrometer Leak Detector Calibration

**Leybold TL 6 Reference Capillary Leak Verification:** Connect DAkkS-certified reference leak (SN-102948-L) to test port. Measure background helium signal, open reference leak valve, and measure quantitative leak rate response. Adjust mass spectrometer ion source emission and multiplier gain to achieve < 5% error against certified leak rate.

| Reference Leak Standard | Certified Value (mbar-l/s)       | Measured Value (mbar-l/s)       | Calculated Error (%) | Tolerance Limit         | Status   |
|-------------------------|----------------------------------|---------------------------------|----------------------|-------------------------|----------|
| Leybold TL 6 (Helium)   | $2.30 \times 10^{-10}$ mbar-l/s  | $2.26 \times 10^{-10}$ mbar-l/s | -1.74%               | ±5.0%                   | PASS [X] |
| Background He Signal    | < $1.0 \times 10^{-10}$ mbar-l/s | $2.10 \times 10^{-11}$ mbar-l/s | N/A                  | < $1.0 \times 10^{-10}$ | PASS [X] |

### 5. Metrology Certificate Summary & Technician Authorization

**CERTIFICATE OF CALIBRATION COMPLIANCE:** The vacuum gauges, controllers, and reference standards identified in this protocol have been tested and calibrated in accordance with ISO 17025 procedures. All measurement results recorded above fall within manufacturer specifications and DAkkS/PTB reference tolerances. Calibration sticker **STK-2020-0914** has been affixed to each certified unit.

|                                    |                             |                                         |                                |
|------------------------------------|-----------------------------|-----------------------------------------|--------------------------------|
| <b>Performing Lead Technician:</b> | Kadeem Manning              | <b>Signature:</b> <i>Kadeem Manning</i> | <b>Date:</b> Sept 14, 2020     |
| <b>Title / Role:</b>               | Tier II Facility Technician | <b>Badge ID:</b> TECH-8402              | <b>Cert No:</b> CERT-2020-0914 |
| <b>QA / Metrology Reviewer:</b>    | Dr. Marcus Vance            | <b>Signature:</b> <i>M. Vance</i>       | <b>Date:</b> Sept 15, 2020     |